Name of Work : Maintenance and repairs of Footpath in Kempegowda Ward no-01 of Yelahanka Sub Division, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Yelahanka Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. G Mahendra (Sree Manojava Enterprises),** Contractor, Bangalore.
Bill Cost	:	Rs.25.22Lakhs
Date of Inspection	:	17.07.2023
Status of Bill	:	1st & Final Bill
In the Presence of	:	**Assistant Engineer (Ward No.01),** BBMP, Bangalore. (b) **Mr. Prajwal Gowda,** Engineer M/s. Civil Aim Consultants and Engineers, Bangalore.

PMC Report

Item No.	Description of the Item	Unit	Qnty	Comments / observations
1	Removing and resetting of Kerb Stone	M	173.90	Work done up to the billed quantity and Quality is satisfactory
2	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and	Cum	14.48	Work done up to the billed quantity and Quality is satisfactory
	Above 125 %	Cum	0.42	Work done up to the billed quantity
3	Supplying and fixing M15 grade precast cement concrete Kerb stones for Roadway, Sidewalls and gutters fixed with CM 1:3 fixed and finsihed in line as per	Nos	710.00	Work done up to the billed quantity and Quality is satisfactory
4	Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces	Sqm	172.36	Work done up to the billed quantity and Quality is satisfactory

Executive Engineer, Yelahanka Sub Division, BBMP, Yelahanka, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

5	Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M25 with OPC cement,@340kgs/cum with 20mm and down size graded	Sqm	312.75	Work done up to the billed quantity and Quality is satisfactory
6	Providing and fixing precast reinforced cement concrete covering slabs of 23Cm thick made of M25 with OPC cement,@340kgs/cum with 20mm and down size graded	Sqm	16.88	Work done up to the billed quantity and Quality is satisfactory
	Above 125 %	Sqm	6.53	Work done up to the billed quantity and Quality is satisfactory
7	Hydraulic Excavator of 0.9 Cum Bucket	Hr	36.00	Work done up to the billed quantity and Quality is satisfactory
8	1024 - Providing Tractor 40 HP Hire Charges of including	Day	135.00	Work done up to the billed quantity and Quality is satisfactory
9	Providing Causal Labours (Unskilled mazdoor Heavy)	Nos	1080.00	Work done up to the billed quantity and Quality is satisfactory
10	Supply and fixing of Retro Reflective Single arrow road name sign board of size 1600mm x 900mm made out of retro reflective sheeting	Nos	4.00	Work done up to the billed quantity and Quality is satisfactory
E1	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such	Cum	135.00	Work done up to the billed quantity and Quality is satisfactory
E2	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works	Cum	5.85	Work done up to the billed quantity and Quality is satisfactory
E3	Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1:6 (1 cement : 6 coarse sand)	Cum	42.77	Work done up to the billed quantity and Quality is satisfactory

Asst. Executive Engineer
Yelahanka Sub. Division
(RBMP YNK Zn)
Yelahanka, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

E4	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from	Cum	3.78	Work done up to the billed quantity and Quality is satisfactory
E5	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km	T.km'	172.80	Work done up to the billed quantity and Quality is satisfactory

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory